MDT DETAILED DRAWINGS – APRIL 2022 EDITION SUPPLEMENTAL RELEASE SUMMARY TABLE

For further information regarding MDT detailed drawings, e-mail: mdtdetaileddrawings@mt.gov, or contact the Construction Engineering Services Bureau (406-444-6295), or the MDT/MSU Design Section (406 994-1859).

MDT Detailed Drawings - April 2022 Edition			
Detailed Drawing No.	**Drawing Effective Date**	**Detailed Drawing Title**	**Drawing Revision Remarks**
TTL1		Title Sheet	*Updated Effective Date*
TOC1		Table of Contents	*Updated to reflect detailed drawing changes*
TOC2		Table of Contents	*Updated to reflect detailed drawing changes*
TOC3		Table of Contents	*Updated to reflect detailed drawing changes*
TOC4		Table of Contents	*Updated to reflect detailed drawing changes*
TOC5		Table of Contents	*Updated to reflect detailed drawing changes*
TOC6		Table of Contents	*Updated to reflect detailed drawing changes*
TOC7		Table of Contents	*Updated to reflect detailed drawing changes*
411-03	Jan-18	Modified Shoulder Rumble Strips	*Delete 6" dimension of B-B in Plan View*
603-02	Sep-14	CMP Flared End Terminal Section (FETS)	*Added Equivalent Diameter columns*
603-18	Sep-14	Bedding for Mainline & Public Approach Culverts 48" (1200 mm) Equivalent & Smaller	*Change the title of DD 603-18 from "Bedding for mainline and public approach culverts 48" equivalent and smaller" to "Bedding for pipes less than 54 inches in diameter".*
603-20	Sep-14	Trench Bedding Detail	*Add note indicating bedding material for pipes under 54" is included in pipe cost. Remove note "Include the sand material in the cost of the granular bedding"*
603-28	Sep-14	Embankment Protector	*No longer using SS-1 Fog Seal, adjust Section A-A and item 2 in Notes.*
603-34	Sep-14	Bevel on Arch Metal Culvert	*Updated culvert sizes*
606-23A	Jan-18	MGS Thrie Beam Bridge Approach Section – Wood Posts	*Revised ground line and curb location labels*
606-23B	Jan-18	MGS Thrie Beam Bridge Approach Section – Steel Posts	*Revised ground line and curb location labels*
606-55	Apr-22	Box Beam Terminal Section	*New Drawing - MASH upgrade - MBEAT terminal*
~~606-55A~~	~~Sep-14~~	~~Optional Box Beam Terminal Section - WY-BET~~	*Rescinded drawing*
~~606-55B~~	~~Sep-14~~	~~Optional Box Beam Terminal Section - BEAT~~	*Rescinded drawing*
~~606-56A~~	~~Sep-14~~	~~WY-BET Box Beam Terminal Section Details~~	*Rescinded drawing*
~~606-56B~~	~~Sep-14~~	~~BEAT Box Beam Terminal Section Details~~	*Rescinded drawing*
608-05	Sep-14	Concrete Sidewalk	*Drafting edits - fixed line/text conflicts on Section B-B*
609-07	Sep-14	Drop Inlet Aprons	*Revise fourth note: "Drop inlet concrete apron cost is a distinct bid item not included within the drop inlet unit bid price.*
613-12	Sep-14	Inlet and Outlet Headwalls for RCP and CMP Pipes	*Spelling error in Inlet and Outlet Headwalls for RCP table, change Inlcude to Include / Change Class DD Concrete to General*
618-00	Sep-14	Channelizing Devices and Object Markers	*Removed 4" dimension on Plastic Drum detail and added 3 1/2" minimum dimension to Flexible Guide Post detail.*
618-13	Sep-14	Two-Lane Construction Project Lane Closure - Signal Controlled	*Include a note saying " Temporary rumble strips required for night time operations refer to specification 618.03.14.A-5". Also on DD 618-13 please show three temporary rumble strips at the "one lane road ahead" sign.*
618-M1	Sep-14	Maintenance Guideline for Short-Term Two-Lane Crack Sealing Work Zone	*Add "For Use by MDT Forces" to title block*
618-M2	Sep-14	Maintenance Guideline for Short-Term Two-Lane Chip Seal & Overlay (Piloted Traffic)	*Add "For Use by MDT Forces" to title block*
618-M3	Sep-14	Maintenance Guideline for Short-Term Lane Closure on Interstate	*Add "For Use by MDT Forces" to title block*
619-26	Sep-14	Special Design Route Marker Panels and Shields	*Change M1-10 to M1-12. Change in detailed drawing and online sign catalog*
619-35	Apr-22	Panel Delineator Detail	*New Drawing*
621-00	Sep-14	Manhole and Valve Box Adjustment Details	*Remove "concrete" from the adjusting ring call out, so it reads "ADJUSTING RING AS NECESSARY"*
621-05	Sep-14	Optional Manhole and Valve Box Adjustment Details	*Include detail for round manhole collars*
623-20	Sep-14	Mailbox Detail	*Add mailbox and platform dimension tables for standard, large, and extra large mailboxes.*